



N.J.DEVANI BUILDERS PVT.LTD.

ANTI-TERMITE TREATMENT

Report No. :

Date :

Anti termite treatment

Unit No.

Grid Location or description of area :

Activities / Items to be Inspected		Status
1	Check proposed fill material has been tested and found complying specification requirement (Ref Lab testing report)	
2	Check Drawing No. and revision is current Drwg No. - _____ Rev. _____	
3	Check ground level & conditions firm as specified.	
4	Check field compaction test where applicable was conducted and recorded . (Ref. compaction record format no. NJDBPL-2-QM00-FMT-CS-007).	
5	Check that Anti-termite Treatment carried out as per Reliance approval procedure.	
6	Mix 1.0 Litre of Piramid(Chlorpyriphos 20% EC) with19 litres of water to get a 1.0% ai Piramid Emulsion and apply of the below stages.	
7	Stage:1Check that Plinth filling holes up to 500 mm deep and 150 mm centers shall be made along the all beams and columns. The chemical Emulsion shall be poured/sprayed @7.5Ltr/Sqmts of the vertical surface in to these holes.	
8	Stage:2Check that the top surface of consolidated earth in plinth area new soil level below ground floor slab shall be treated with chemical emulsion @ 5.0 Ltr/Sqmts.(diluted liquid)	
9	Check Anti-termite Treatment to structures, if applicable is carried out as per specification/vendor's approved procedure and testing is complete	

Comments / Description :-

	N.J.Devani Builders Pvt.Ltd.	Reliance Construction Engineer	Reliance O&M/TPI
Signature			
Name			
Date			